



CHARLOTTE COUNTY AIRPORT AUTHORITY
 PUNTA GORDA AIRPORT
 CAPITAL IMPROVEMENT PROGRAM REPORT
 FEBRUARY 15, 2024



Design

PROJECT TITLE

Rental Car Facility Replacement

PROJECT DESCRIPTION

This project will design, permit and construct a new Rental Car Facility to replace the existing structure that was critically damaged by Hurricane Ian. The new and approx. 18,000 SF building will be constructed in-line and to the north of the existing commercial terminal.

STATUS OF PROJECT

On November 16, CCAA approved an amendment with DeAngelis Diamond to provide design/build services to complete the project under the existing Terminal Expansion Contract. Design started 1/24.

PROJECT FUNDING

Description	Estimated Cost	CCAA/FDOT	Insurance
Design	\$643,347	50%	TBD
Construction	6.5M-7M	50%	TBD

PROJECT SCHEDULE

Milestone Description	Completion Date	Completed
Conceptual Drawings - AECOM	Oct-23	✓
CCAA Board – Approve Scope and Fee	11/16/23	✓
Formal Notice to Proceed	Jan-24	✓
Data Collection	Feb-24	
Design & GMP	May-24	
GMP Approval	June-24	
Mobilization	June-24	
Begin Construction	Aug-24	
End Construction	July-25	
Closeout	Sept-25	

CONTRACTS

Firm Name	Fee
AECOM	\$44,710
Conceptual Planning and Site Survey	
DeAngelis Diamond	\$598,637
Design	
TBD	TBD
Construction	

